GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Department of Tribal Welfare - BUDGET- EoSE, Tribal Welfare, Parvatipuram Division - EI Grant- Work- "Providing BT road from G.Sivada to Kotakonda in G.Sivada (GP) of Kurupam(M) in Vizianagaram District, Estd.Cost.Rs.400.00 lakhs" (Four Hundred Lakhs only) - Sanction of post facto third EOAT up to 31-05-2023 without LD's - Orders - Issued.

DEPARTMENT OF TRIBAL WELFARE (BUDGET)

G.O.RT.No. 48 Dated:11-03-2024

Read :

From the Engineer-in-Chief, Tribal Welfare, VijayawadaLr.No.DEEIII/AEEV/EI/PVP/BT Road/GSivada/PF (3rdEOAT), Dt:29/02/2024, Received on 06/03/2024.

****

ORDER:

In the letter read above, the Engineer-in-Chief, Tribal Welfare has requested the Government to approve post facto third Extension of Agreement Time (E.O.A.T) for the work "Providing BT road from G.Sivada to Kotakonda in G.Sivada (GP) of Kurupam (M) in Vizianagaram District, Estd.Cost.Rs.400.00 lakhs" (Four Hundred Lakhs only) up to 31.05.2023 for (757 Days from agreement completion date or 92 days from 2nd EOAT end date) and stated that the work was competed in all aspects with a reason of "Local Savara Tribal people of around 15 Tribal villages who visited in November 2022 and objected that traditional tribal festivals were going on surroundings of 15 tribal villages and working with earthly related activities like working with concrete and digging etc., were against their traditional tribal customs during this tribal festive period and harm their sentiments. The traditional tribal festivals were likely continue for around 2½ months and their tribal community sentiments were associated with ancient temple located in the proximity of the Kotakonda which has remarkable history from olden times and the Kotakonda village is located at high altitude and the road formed with sharp curves.

2. Government after careful examination of the matter hereby sanction the post facto third extension of agreement time (E.O.A.T) up to 31.05.2023 for (757 Days from agreement completion date or 92 days from 2nd EOAT end date) without proposing LDs for completion of the work "Providing BT road from G. Sivada to Kotakonda in G. Sivada (GP) of Kurupam (M) in Vizianagaram District, Estimated Cost of Rs.400.00 lakhs" (Four Hundred Lakhs only).

3. The Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector, Vizianagaram.
The Pay and Accounts Officer, Vijayawada.

Copy to:
The O.S.D to Hon'ble Deputy Chief Minister (TW)
The P.S to Principal Secretary to Government (TW)
SF/SCs (C.No.2377056/2024)

//FORWARDED: BY ORDER//

M. Srinivasa Rao
SECTION OFFICER